

## **Processing 1.3 GHz 9-cell Cavities under FNAL MOU (Aug 15th 05)**

**2-1-06**

**J. Mammosser**

### **Goals of the MOU:**

- A. Commission the Jlab EP and HPR processing system and vertical test system for processing and test of 1.3 GHz 9-cell TESLA cavities (1 or 2 provided for commissioning)
- B. Carry out processing of cavities coming from a variety of sources
- C. Develop the processing parameters through iteration of the processing and test steps
- D. Carry out detailed test program planning for individual cavities and evaluation of results
- E. Carefully maintain a log and data base of process and test parameters and as many other environmental parameters for correlation with test results
- F. Develop more cost effective procedures with high success rate yield
- G. Develop written procedures and proposals for future improvements and toward industrial transfer
- H. Provide or process samples as appropriate for the SCRF materials program at FNAL

- A. Phase A – Initial tuning, baking, and surface removal
- B. Phase B – EP and vertical dewar testing
- C. Phase C – Helium vessel & cold coupler attachment and preparation for horizontal test

### **Deliverables**

- A. If funding is available, complete scope of work for four Phase A cycles within 2 months of receipt
- B. If funding is available, complete scope of work for four Phase B cycles within 2 months of completion of Phase A or receipt of the cavities, if the Phase A work has been carried out elsewhere.
- C. If funding is available, complete scope of work for four Phase C cycles within 2 months of completion of Phase B or receipt of the cavities, if the Phase B work has been carried out elsewhere.

Note: does this still make sense and how does it address the goals of the MOU

### **Where do we stand at Jlab:**

- Money is now available for this project as of today (175K)
- Some work on tooling has taken place
  - One set of chemistry and testing flanges were fabricated, a second set is needed

- A design for mounting the 9-cell cavity into an SNS alignment cage is complete
- A prototype rotary sleeve is being fabricated for the EP setup
- Cabinet plumbing modifications are almost complete

**What should happen by end of March:**

- Complete a detailed design for 9-cell mounting into EP Alignment frame
  - Complete design work
  - Complete CAD Drawings
  - Mount and leak test the prototype rotary sleeve
- Mount the S35 9-cell cavity (one with HOM's) into the SNS cage develop alignment scheme and walk cavity thru process stations
  - Insertion into degreasing station
  - HPR fit-up in cabinet
  - Fit-up into vertical test-stand
  - Fit-up in the 120C baking chamber
- Start developing procedures for assembly, degreasing, HPR and vertical testing (IP3I)
- Start ordering hardware for assembly (seals, bolts, feedthru ect.)
- Evaluate RF test system and modify VCO system to operate at 1.3 GHz
  - Evaluate RF power available with existing amplifier
- Start process evaluation with S35 cavity

**Questions:**

- How many cavities should we expect this FY, when should we expect them?
  - What is the status of cavities at Cornell?
- What does the surface removal mean with respect to the Phase A requirements, damaged layer removal by EP or BCP?
- Will we test with HOM probes? If so we do not have any!
- How many of the cavities will need heat-treatment and can you identify which ones
- Is there a plan for fabricating aluminum seals for these cavities to support all projects
- What is expected for the delivery of cavities
  - Under vacuum for string assembly, valves needed for each cavity or blanked?
- What torque values are used for seals and is standard hardware used (part list needed)
- What is the repair process on a damaged flange?

**Jlab Short term goals:**

- Develop some statistics on RF performance variability with subset of procedures (assembly and HPR ) with no chemistry
- In parallel modify EP system for this cavity and debug system processes
- Start exercising processes and facilities

**Discussion:**

- It seems important to set some short term milestones for this effort that we are both comfortable with and progresses towards what is needed in this FY year
- I see an opportunity to gain some knowledge on non chemistry processes with respect to reproducibility if a cavity becomes available through this FY before any EP is applied.
  - The S35 9-cell cavity I believe quenches at 23MV/m
  - If we don't do this we will have a hard time understanding EP process variability. If all cavities are needed quickly it will be hard to develop EP procedures